

Hours worked on site: 31,467 hrs

People on average on site: 13 ppl

Activities held on site:

- Tracker install and module install is happening simultaneously
- Road upgrade substantially completed as of 15/8
- Human bone remains have been cleared with relevant stakeholders and the affected area has reopened for construction to continue on 15/8

Milestones reached:

- Milestone 3 - 50% piles installed
- Milestone 11 - 50% inverters delivery onsite

Other project news:

- Piling and tracker installation to commence at enhanced rate
- **Discovery of human remains has potential to impact program.** One area of plant is shut down whilst OEH co-ordinate search for further remains.



Electrical works



Mechanical Works