

**Hours worked on site: 77,047 hrs**

**People on average on site: 232 ppl**

**Activities held on site:**

- Tracker install and module install is happening simultaneously with experienced teams attending from other sites
- Successful respectful management of processes required for Human remains discovery

**Milestones reached:**

- Milestone 4 - 100% piles installed
- Milestone 10 - 50% of modules installed
- Milestone 8 - 100% inverters delivered onsite

**Other project news:**

- Mechanical Completion expected soon
- Respectful management of process to deal with Human remains. Issue addressed to the satisfaction of all stakeholders and works in area recommenced and is back on track.



*Mechanical Works*



*Connection to the grid*